



CSA CERTIFIED
LABORATORY FOR TESTING
CONCRETE

CONCRETE PLACEMENT REPORT

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client

Nova Scotia Transportation And Infrastructure Renewal
PO Box 186, 1672 Granville Street
Halifax, Nova Scotia
B3J 2N2

Our Project No.

02000061.000.001

Client Contract No.:

4600019710

Client P.O.:**Contractor:**

Marco Maritimes

CC:

Fax

ATTENTION: Krista Ranahan, P.Eng.

PHONE: (902) 722-1207

FAX:

Email:

krista.ranahan@no

Project: FO1-55-02-01 - JL Ilsley High School Concrete Testing

Supplier: Casey Metro
Mix No: C25F1D1
Date Placed: 30-Jan-20
Formwork: Wood
Method Of Placing: Pump

Weather: Partly cloudy
Vibrators: Whip
Method Of Curing: Insulated Tarps

Specified Properties: Strength, @28 Days : 25 MPa, **Slump:** 80 +/- 20 mm **Air:** 6 +/- 1 %

Load No.	Ticket No.	Truck No.	Time Record				Air (%)	Slump (mm)	Temp (C)		Volume		#Cylds Cast
			Batch	Tested	Unload	Elapsed			Conc	Air	Load	Cum.	
1	103908	39CM	11:07	11:50	12:10	1:03	5.3	95	20.5	-8	8.03	8.03	3
2	103909	37CM	11:15	12:00	12:20	1:05	5.2	100	20.0	-8	8.03	16.06	2
3	103910	38CM	11:59	12:45	13:10	1:11	5.1	90	19.7	-7	8.03	24.09	0
4	103911	33CM	12:11	13:00	13:30	1:19	5.8	100	18.3	-7	8.03	32.12	0
5	103912	23CM	12:24	13:15	13:50	1:26	5.5	75	18.5	-7	8.03	40.15	0
6	103915	39CM	14:08	14:50	15:15	1:07	5.3	90	19.0	-7	8.03	48.18	0
7	103916	20CM	14:16	15:00	15:20	1:04	5.2	100	18.7	-7	8.03	54.21	3
8	103917	37CM	14:25	15:20	15:50	1:25	5.1	100	19.0	-7	7.79	64.00	2

Section: Walls and Footings

Location: Foundation Walls - A(5-1), 2m section at 1A; Pads - 4(B, C), 5(B, C), 6(B, C), Z2/W2, Z2/W3; Strip Footing - A(11-14).

Comments

Field Test results reported on site.

Record No: 29516

Standby: 0

Englobe Tech: Jamie Abraham

PER

For testing conducted by this company, procedures are carried out in accordance with CSA-A23.2. Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

Project manager : Peter Salah



CSA CERTIFIED
LABORATORY FOR TESTING
CONCRETE

CONCRETE PLACEMENT REPORT

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client

Nova Scotia Transportation And Infrastructure Renewal
PO Box 186, 1672 Granville Street
Halifax, Nova Scotia
B3J 2N2

Our Project No.

02000061.000.001

Client Contract No.:

4600019710

Client P.O.:**Contractor:**

Marco

CC:

Fax

ATTENTION: Krista Ranahan, P.Eng.

PHONE: (902) 722-1207

FAX:

Email:

krista.ranahan@no

Project: FO1-55-02-01 - JL Ilsley High School Concrete Testing

Supplier: Casey metro
Mix No: C25F1D1
Date Placed: 31-Jan-20
Formwork: Wood
Method Of Placing: Pump

Weather: Sunny
Vibrators: Whip
Method Of Curing: Tarps

Specified Properties: Strength, @28 Days : 25 MPa, **Slump:** 80 +/- 20 mm **Air:** 6 +/- 1 %

Load No.	Ticket No.	Truck No.	Time Record				Air (%)	Slump (mm)	Temp (C)		Volume		#Cylds Cast
			Batch	Tested	Unload	Elapsed			Conc	Air	Load	Cum.	
1	103950	21	13:43	14:30			6.9	100	19.0	3	7.26	7.26	3
2	103952	37	13:57	14:45			6.8	100	19.5	3	7.26	14.52	2
3	103953	33	14:06	14:55			6.5	95	20	3	7.26	21.78	0
4	103954	38	14:40	15:15			8.2	100	21.0	3	7.26	29.04	0
5	103955	31	14:47	15:20			8.5	100	19.5	3	7.26	36.30	0
6	103956	23	14:55	15:45			6.5	75	17.5	3	7.26	43.56	0
7	103958	21	15:26	16:10			7.0	90	16.5	3	7.26	50.82	5
8	103962	35	16:04	16:35			7.0	100	17.5	3	4.18	55.00	0

Section: Strip footing and footing pads

Location: Strip footing G/L 14 - (B - Y6), Footing pads (Y6 X1.5) (Y6 X2) (Y6 X5) (X2 Y7) (X3 Y7)

Comments 5 samples taken off load 7 as total ordered was 50m3 however a balance was required so samples not taken from balance.

Field Test results reported on site.

Record No: 29526

Standby:

0

Englobe Tech: Brandon Gorman

PER

For testing conducted by this company, procedures are carried out in accordance with CSA-A23.2. Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

Project manager : Peter Salah



CSA CERTIFIED
LABORATORY FOR TESTING
CONCRETE

CONCRETE PLACEMENT REPORT

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client

Nova Scotia Transportation And Infrastructure Renewal
PO Box 186, 1672 Granville Street
Halifax, Nova Scotia
B3J 2N2

OurProject No. 02000061.000.001

Client Contract No.: 4600019710

Client P.O.:

Contractor: Marco

CC: Fax

ATTENTION: Krista Ranahan, P.Eng.

PHONE: (902) 722-1207

FAX:

Email: krista.ranahan@no

Project: FO1-55-02-01 - JL Ilsley High School Concrete Testing

Supplier: Casey Metro **Mix No:** C25F1D1 **Date Placed:** 03-Feb-20
Formwork: Wood **Method Of Placing:** Pump

Weather: Cloudy **Vibrators:** Whip **Method Of Curing:** Tarps

Specified Properties: Strength, @28 Days : 25 MPa, **Slump:** 80 +/- 20 mm **Air:** 6 +/- 1 %

Load No.	Ticket No.	Truck No.	Time Record				Air (%)	Slump (mm)	Temp (C)		Volume		#Cylds Cast
			Batch	Tested	Unload	Elapsed			Conc	Air	Load	Cum.	
1	103994	39	12:56	13:35			6.8	85	20.5	0	7.07	7.07	3
2	103995	29	13:16	13:55			7.0	155	18.5	0	7.07	7.07	0
3	103997	36	13:33	14:10			6.8	125	19.0	0	7.07	14.14	2
4	103998	37	13:52	14:35			6.4	90	18.0	0	6.79	20.93	0
5	103999	38	14:16	15:00			6.4	85	18.5	0	7.07	28.00	0

Section: Footings

Location: (X3 Y6) (X4 Y6) (Y6 14+)

Comments Load 2 rejected due to high slump.

Field Test results reported on site.

Record No: 29536 **Standby:** 0 **Englobe Tech:** Brandon Gorman

PER

For testing conducted by this company, procedures are carried out in accordance with CSA-A23.2. Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

Project manager : Peter Salah



CONCRETE TEST REPORT

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client:

Nova Scotia Transportation And Infrastructure Renewal
PO Box 186, 1672 Granville Street
Halifax, Nova Scotia
B3J 2N2

Our Project No.: 02000061.000.001

Client Contract No.: 4600019710

Client PO.:

Contractor: Marco Maritimes

CC:

Fax

Attn: Krista Ranahan, P.Eng.

Fax

Project: FO1-55-02-01 - JL Ilsley High School Concrete Testing

Email krista.ranahan@novascotia.ca

Set No: 7		No. Of Specimens: 3		Date Cast: 23 Jan 2020				
Specimen	Date Tested	Age At Test (Days)	Average Diameter(mm)	Cyl Density kg/m ³	Maximum Load (kN)	Compressive Strength (MPa)	Failure Type	
A	30 Jan 2020	7	102	2314	165	20.2	A	<input checked="" type="checkbox"/> A
B	20 Feb 2020	28	102	2321				<input checked="" type="checkbox"/> B
C	20 Feb 2020	28	102	2323				<input checked="" type="checkbox"/> C
								<input checked="" type="checkbox"/> D
								<input checked="" type="checkbox"/> E
								<input checked="" type="checkbox"/> F

Specified Properties		Test Information		Sample pickup at Site :	
Strength @28 days(MPa):	25	Conc Temp°C	21.0	Slump (mm)	90/100
Slump (mm):	80 +/- 20	Air Temp°C :	4.0	Air(%) :	2.9/4.5
Air (%) :	4 - 7	Cast Time:	14:10	Cast By:	MTL
Max Agg Size (mm):	20	Initial curing Temp (CSA: 15 - 25° C)		Date :	
		Minimum: Maximum:		Time :	
Supplier Information		Initial Curing Conditions :		Rec'd Sample at Lab :	
Supplier: Casey Metro		Inside curing box inside trailer		Date :	
Batch Time: 13:21		Test samples cast in reusable hard plastic moulds.		Time :	
Truck No.: 31CM		Section: Strip Footings			
Ticket No.: 103725		Location: Grid Line D (1-4)			
Strength Delivered: 25 (MPa)		Comments:			
Mix No: C25F1D1		Field Test results reported on site.			
Load Vol: 7.45 m ³					
Cum Vol: 7.45 m ³					
Additives:					
Heat	<input checked="" type="checkbox"/> Superplasticizer				
Silica fume	<input type="checkbox"/> Flyash				
Set Retarder	<input type="checkbox"/> Air Entrainment				
Water Reducer	<input type="checkbox"/> Accelerators				
H2O Added <input type="checkbox"/> Authorized B					
		Extra Airs: 1		Extra Slumps: 1	

Standby: 0.5

Record No 50531 Englobe Tech: Joel #1

PER *[Signature]*



CSA CERTIFIED
LABORATORY FOR TESTING

For testing conducted by this company, procedures are carried out in accordance with CSA-A23.2. Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

N/A - Not Applicable or Not Available

Project manager : Peter Salah



CONCRETE TEST REPORT

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client:

Nova Scotia Transportation And Infrastructure Renewal
PO Box 186, 1672 Granville Street
Halifax, Nova Scotia
B3J 2N2

Our Project No.: 02000061.000.001

Client Contract No.: 4600019710

Client PO.:

Contractor: Marco Maritimes

CC:

Fax

Attn: Krista Ranahan, P.Eng.

Fax

Project: FO1-55-02-01 - JL Ilsley High School Concrete Testing

Email krista.ranahan@novascotia.ca

Set No: 8		No. Of Specimens: 5		Date Cast: 23 Jan 2020				
Specimen	Date Tested	Age At Test (Days)	Average Diameter(mm)	Cyl Density kg/m ³	Maximum Load (kN)	Compressive Strength (MPa)	Failure Type	
A	30 Jan 2020	7	102	2346	232	28.4	A	<input checked="" type="checkbox"/>
B	20 Feb 2020	28	102	2344				<input checked="" type="checkbox"/>
C	20 Feb 2020	28	102	2336				<input checked="" type="checkbox"/>
D	19 Mar 2020	AP	102					<input checked="" type="checkbox"/>
E	19 Mar 2020	AP	102					<input checked="" type="checkbox"/>

Specified Properties		Test Information		Sample pickup at Site :	
Strength @28 days(MPa):	28	Conc Temp°C	19.0	Slump (mm)	145
Slump (mm):	125 +/- 25	Air Temp°C :	4.0	Air(%) :	4.5
Air (%) :	4 - 7	Cast Time:	15:20	Cast By:	MTL
Max Agg Size (mm):	20	Initial curing Temp (CSA: 15 - 25° C)		Date :	
		Minimum: Maximum:		Time :	
Supplier Information		Initial Curing Conditions :		Rec'd Sample at Lab :	
Supplier: Casey Metro		Inside curing box inside trailer		Date :	
Batch Time: 14:52		Test samples cast in reusable hard plastic moulds.		Time :	
Truck No.: 38CM		Section: DuctBank			
Ticket No.: 103728		Location: 1st Section : Pull Pit			
Strength Delivered: 28 (MPa)		Comments:			
Mix No: C27F101E		Field Test results reported on site.			
Load Vol: 8.00 m ³					
Cum Vol: 8.00 m ³					
Additives:					
Heat <input checked="" type="checkbox"/>	Superplasticizer <input checked="" type="checkbox"/>				
Silica fume <input type="checkbox"/>	Flyash <input type="checkbox"/>				
Set Retarder <input type="checkbox"/>	Air Entrainment <input checked="" type="checkbox"/>				
Water Reducer <input type="checkbox"/>	Accelerators <input type="checkbox"/>				
H2O Added <input type="checkbox"/> Authorized B					

Standby: 0.5

Record No 50533 Englobe Tech: Joel 3 & 4

PER



CSA CERTIFIED
LABORATORY FOR TESTING

For testing conducted by this company, procedures are carried out in accordance with CSA-A23.2. Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

N/A - Not Applicable or Not Available

Project manager : Peter Salah

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client:

Nova Scotia Transportation And Infrastructure Renewal
PO Box 186, 1672 Granville Street
Halifax, Nova Scotia
B3J 2N2

Our Project No.: 02000061.000.001

Client Contract No.: 4600019710

Client PO.:

Contractor:

CC:

Fax

Attn: Krista Ranahan, P.Eng.

Fax

Project: FO1-55-02-01 - JL Ilsley High School Concrete Testing

Email krista.ranahan@novascotia.ca

Set No: 9		No. Of Specimens: 3		Date Cast: 24 Jan 2020			
Specimen	Date Tested	Age At Test (Days)	Average Diameter(mm)	Cyl Density kg/m ³	Maximum Load (kN)	Compressive Strength (MPa)	Failure Type
A	31 Jan 2020	7	102	2334	183	22.4	A
B	21 Feb 2020	28	102	2321			
C	21 Feb 2020	28	102	2315			
Specified Properties Strength @28 days(MPa): 25 Slump (mm): 80 +/- 20 Air (%): 6 +/- 1 Max Agg Size (mm): 20				Test Information Conc Temp°C 19.5 Slump (mm) 100 Air Temp°C : 3 Air(%): 5.2 Cast Time: 14:01 Cast By: Englobe Initial curing Temp (CSA: 15 - 25° C) Minimum: Maximum:			Sample pickup at Site : Date : Time : Rec'd Sample at Lab : Date : Time :
Supplier Information Supplier: Casey Metro Batch Time: 13:08 Truck No.: 36CM Ticket No.: 103762 Strength Delivered: 25 (MPa) Mix No: C25F1D1 Load Vol: 8 m ³ Cum Vol: 8 m ³ Additives: Heat <input checked="" type="checkbox"/> Superplasticizer <input type="checkbox"/> Silica fume <input type="checkbox"/> Flyash <input type="checkbox"/> Set Retarder <input type="checkbox"/> Air Entrainment <input checked="" type="checkbox"/> Water Reducer <input type="checkbox"/> Accelerators <input type="checkbox"/> H2O Added <input type="checkbox"/> Authorized B				Initial Curing Conditions : Inside curing box inside trailer Test samples cast in reusable hard plastic moulds. Section: Location: strip footings. Line Z1 from W1 to W4 and small section at W1 Comments: Field Test results reported on site.			

Standby: 0

Record No 50540 Englobe Tech: TP1

PER



CSA CERTIFIED
LABORATORY FOR TESTING

For testing conducted by this company, procedures are carried out in accordance with CSA-A23.2. Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

N/A - Not Applicable or Not Available

Project manager : Peter Salah

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client:

Nova Scotia Transportation And Infrastructure Renewal
PO Box 186, 1672 Granville Street
Halifax, Nova Scotia
B3J 2N2

Our Project No.: 02000061.000.001

Client Contract No.: 4600019710

Client PO.:

Contractor: Marco Maritimes

CC:

Fax

Attn: Krista Ranahan, P.Eng.

Fax

Project: FO1-55-02-01 - JL Ilsley High School Concrete Testing

Email krista.ranahan@novascotia.ca

Set No: 10		No. Of Specimens: 3		Date Cast: 27 Jan 2020				
Specimen	Date Tested	Age At Test (Days)	Average Diameter(mm)	Cyl Density kg/m ³	Maximum Load (kN)	Compressive Strength (MPa)	Failure Type	
A	03 Feb 2020	7	102	2282	166	20.3	A	<input checked="" type="checkbox"/> A
B	24 Feb 2020	28	102	2287				<input checked="" type="checkbox"/> B
C	24 Feb 2020	28	102	2297				<input checked="" type="checkbox"/> C
								<input checked="" type="checkbox"/> D
								<input checked="" type="checkbox"/> E
								<input checked="" type="checkbox"/> F

Specified Properties		Test Information		Sample pickup at Site :	
Strength @28 days(MPa):	25	Conc Temp°C	21.5	Slump (mm)	95
Slump (mm):	80 +/- 20	Air Temp°C :	6.0	Air(%):	5.7
Air (%):	4 - 7	Cast Time:	14:15	Cast By:	MTL
Max Agg Size (mm):	20	Initial curing Temp (CSA: 15 - 25 ^o C)		Rec'd Sample at Lab :	
		Minimum: 11.8 Maximum: 20.5		Date : 28 Jan 2020	
				Time : 9:30	
				Rec'd Sample at Lab :	
				Date : 28 Jan 2020	
				Time : 10:15	

Supplier Information		Initial Curing Conditions :	
Supplier:	Casey Metro	Initial Curing Conditions :	
Batch Time:	13:29	Inside curing box inside trailer	
Truck No.:	25CM	Test samples cast in reusable hard plastic moulds.	
Ticket No.:	103816		
Strength Delivered:	25 (MPa)	Section: Strip Footings	
Mix No:	C25F1D1	Location: Grid Line : A (5-8) & Line Z1 (W1-W2)	
Load Vol:	7.65 m ³		
Cum Vol:	7.65 m ³		
Additives:		Comments:	
Heat	<input checked="" type="checkbox"/> Superplasticizer <input type="checkbox"/>	Field Test results reported on site.	
Silica fume	<input type="checkbox"/> Flyash <input type="checkbox"/>		
Set Retarder	<input type="checkbox"/> Air Entrainment <input checked="" type="checkbox"/>		
Water Reducer	<input type="checkbox"/> Accelerators <input type="checkbox"/>		
H2O Added <input type="checkbox"/> Authorized B			

Standby: 0.5

Record No 50560 Englobe Tech: Joel #1

PER *B. Colwell*



CSA CERTIFIED
LABORATORY FOR TESTING

For testing conducted by this company, procedures are carried out in accordance with CSA-A23.2. Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

N/A - Not Applicable or Not Available

Project manager : Peter Salah



CONCRETE TEST REPORT

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client:

Nova Scotia Transportation And Infrastructure Renewal
PO Box 186, 1672 Granville Street
Halifax, Nova Scotia
B3J 2N2

Our Project No.: 02000061.000.001

Client Contract No.: 4600019710

Client PO.:

Contractor: Marco Maritimes

CC:

Fax

Attn: Krista Ranahan, P.Eng.

Fax

Project: FO1-55-02-01 - JL Ilsley High School Concrete Testing

Email krista.ranahan@novascotia.ca

Set No: 11		No. Of Specimens: 5		Date Cast: 27 Jan 2020				
Specimen	Date Tested	Age At Test (Days)	Average Diameter(mm)	Cyl Density kg/m ³	Maximum Load (kN)	Compressive Strength (MPa)	Failure Type	
A	03 Feb 2020	7	102	2275	204	25.0	A	<input checked="" type="checkbox"/>
B	24 Feb 2020	28	102	2282				<input checked="" type="checkbox"/>
C	24 Feb 2020	28	102	2285				<input checked="" type="checkbox"/>
D	23 Mar 2020	AP	102	2282				<input checked="" type="checkbox"/>
E	23 Mar 2020	AP	102	2275				<input checked="" type="checkbox"/>

Specified Properties		Test Information		Sample pickup at Site :	
Strength @28 days(MPa):	28	Conc Temp°C	18.5	Slump (mm)	140
Slump (mm):	125 +/- 25	Air Temp°C :	5.0	Air(%) :	6.8
Air (%) :	4 - 7	Cast Time:	15:25	Cast By:	MTL
Max Agg Size (mm):	20	Initial curing Temp (CSA: 15 - 25° C)		Rec'd Sample at Lab :	
		Minimum: 11.8 Maximum: 20.5		Date : 28 Jan 2020	
				Time : 9:30	
				Rec'd Sample at Lab :	
				Date : 28 Jan 2020	
				Time : 10:15	

Supplier Information		Initial Curing Conditions :	
Supplier:	Casey Metro	Inside curing box inside trailer	
Batch Time:	14:41	Test samples cast in reusable hard plastic moulds.	
Truck No.:	38CM		
Ticket No.:	103824		
Strength Delivered:	28 (MPa)	Section: Ductbank	
Mix No:	C27F101E	Location: 2nd Location of Pull Pit	
Load Vol:	4.50 m ³		
Cum Vol:	4.50 m ³		
Additives:		Comments:	
Heat <input checked="" type="checkbox"/>	Superplasticizer <input checked="" type="checkbox"/>	Field Test results reported on site.	
Silica fume <input type="checkbox"/>	Flyash <input type="checkbox"/>		
Set Retarder <input type="checkbox"/>	Air Entrainment <input checked="" type="checkbox"/>		
Water Reducer <input type="checkbox"/>	Accelerators <input type="checkbox"/>		
H2O Added <input type="checkbox"/> Authorized B			

Standby: 0.5

Record No 50562 Englobe Tech: Joel #3

PER

B. Colwell



CSA CERTIFIED
LABORATORY FOR TESTING

For testing conducted by this company, procedures are carried out in accordance with CSA-A23.2. Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

N/A - Not Applicable or Not Available

Project manager : Peter Salah