



FIELD DENSITY REPORT

97 TROOP AVE., DARTMOUTH, N.S. B3B 2A7 - TEL (902) 468-6486 FAX 468-4919

Client:

Atlantic Road Construction and Paving Limited
PO Box 89
Eastern Passage, NS
B3M 1M7

Our Project No.: 02001694.000.0001.0002**Client P.O.:****Client Contract No.:****Client Code No:****CC:****ATTENTION:** Greg MacDonald**PHONE:** (902) 404-8547**FAX:****Project:** ARCP - 2020 General Materials Testing - HRWC Gravel Inspect.**Date Tested:** 12-Jun-20**Englobe Tech:** LT**Contractor:****Street:** Street Cut/ Gravel Compaction

Test No	Location	Elevation (meters)	Dry Density Kg/m3	% Moisture	% Proctor
1	280 Prince Arthur Ave		2098	3.4	100+
2	Shipyard Rd.		2052	2.8	98.5
3	Basin View		2139	4.3	100+
4	92 Bayview Rd.		2140	3.9	100+

Control Information

Proctor Type: Standard**Maximum Dry Density:** 2084 Kg/m3**Optimum Moisture:** 0.0 %**Soil Type:** Gateway Type I**Spec Requirement:** 100 % Compaction**Comments:****Record No:** 21133**Density Standby:**

0

Checked By:

Reporting of these test results constitutes a testing service only. Engineering interpretation or evaluation of test results is provided only on request.

project manager Peter Salah